



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 18-03-13

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment Ratification ☐ Change order


Contract Number 18-03 Request No. PP-9

Contract Name Fire Station Expansion - Renovations – General Construction

Contractor Tomlyn Construction Amount of request \$198,694.16

Description: Payment 9; 70% complete

Original contract amount	\$	1,329,700.00
Approved change order(s)	\$	39,800.92
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	1,369,500.92
 Total previous payments	 \$	 783,994.18
 Current pay request	 \$	 198,694.16
Balance to finish including retainage	\$	386,812.58



Jason M. Kratsas, P.E.
Director, Engineering

1/28/19

Date