



CRANBERRY TOWNSHIP ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 18-06-14

Request for:	<input type="checkbox"/>	Authorization to bid & for Twp. Mgr. &/or his designee to open bids	<input checked="" type="checkbox"/>	Partial payment
	<input type="checkbox"/>	Bid rejection	<input type="checkbox"/>	Final payment
	<input type="checkbox"/>	Contract award	<input type="checkbox"/>	Change order
	<input type="checkbox"/>	Payment Ratification		


Contract Number 18-06 Request No. PP-10

Contract Name Fire Station Expansion - Renovations – Plumbing Construction

Contractor Vrabel Plumbing Co., LLC Amount of request \$13,323.25

Description: Payment 10, 80% complete.

Original contract amount	\$	240,500.00
Approved change order(s)	\$	42,451.00
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	282,951.00
 Total previous payments	 \$	 216,526.00
 Current pay request	 \$	 13,323.25
Balance to finish including retainage	\$	53,101.75



Jason M. Kratsas, P.E.
Director, Engineering

2/22/19

Date