



**CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT**

CONTRACT ACTION REQUEST NO. 18-03-16

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment Ratification ☐ Change order

Contract Number 18-03

Request No. PP-12

Contract Name Fire Station Expansion - Renovations – General Construction

Contractor Tomlyn Construction

Amount of request \$174,282.08

Description: Payment 12; 95% complete

Original contract amount	\$	1,329,700.00
Approved change order(s)	\$	39,800.92
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	1,369,500.92
 Total previous payments	 \$	 1,148,651.20
 Current pay request	 \$	 174,282.08
Balance to finish including retainage	\$	46,567.64

Jason M. Kratsas, P.E.
Director, Engineering

4/23/19
Date