



**CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT**

CONTRACT ACTION REQUEST NO. 18-05-13

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment Ratification ☐ Change order

Contract Number 18-05

Request No. PP-10

Contract Name Fire Station Expansion - Renovations – Mechanical Construction

Contractor Hranec Sheet Metal, Inc.

Amount of request \$10,007.86

Description: Payment 10; 90% complete.

Original contract amount	\$	274,030.00
Approved change order(s)	\$	7,868.30
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	281,898.30
 Total previous payments	 \$	 239,420.97
 Current pay request	 \$	 10,007.86
Balance to finish including retainage	\$	32,469.47

Jason M. Kratsas, P.E.
Director, Engineering

4/23/19
Date