




**CRANBERRY TOWNSHIP  
ENGINEERING DEPARTMENT**

**CONTRACT ACTION REQUEST NO. 19-01-04**

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids  
☐ Bid rejection ☐ Partial payment  
☐ Contract award ☒ **Final payment**  
☐ Payment Ratification ☐ Change order

Contract Number 19-01 Request No. FP-1  
Contract Name Burke Road Improvement Project  
Contractor Youngblood Paving, Inc. Amount of request \$219,218.53  
Description: First & final payment; 100% complete.

Original contract amount	\$	196,532.27
Approved change order(s)	\$	12,150.60
Unit cost(s) adjustments	\$	10,535.66
Revised contract amount to date	\$	219,218.53
 Total previous payments	 \$	 0.00
 Current pay request	 \$	 219,218.53
Balance to finish including retainage	\$	0.00

  
\_\_\_\_\_  
Jason M. Kratsas, P.E.  
Director, Engineering

8/22/19  
\_\_\_\_\_  
Date