



## CRANBERRY TOWNSHIP ENGINEERING DEPARTMENT

**CONTRACT ACTION REQUEST NO. 22-04-07**

Request for:	<input type="checkbox"/>	Authorization to bid & for Twp. Mgr. &/or his designee to open bids	<input checked="" type="checkbox"/>	<b>Partial payment</b>
	<input type="checkbox"/>	Bid rejection	<input type="checkbox"/>	Final payment
	<input type="checkbox"/>	Contract award	<input type="checkbox"/>	Change order
	<input type="checkbox"/>	Payment Ratification		


Contract Number 22-04 Request No. PP-4

Contract Name Ehrman Road Right Turn Lane

Contractor Shields Asphalt Paving, Inc. Amount of request \$52,032.34

Description: Payment 4; 91% complete

Original contract amount	\$	258,053.12
Approved change order(s)	\$	27,930.76
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	285,983.88
 Total previous payments	\$	183,297.36
 Current pay request	\$	52,032.34
Balance to finish including retainage	\$	50,654.18

  
\_\_\_\_\_  
Michael C. Malak, P.E., Director  
Engineering & Environmental Services

7/22/22  
Date