



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 22-16-04

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 22-16 Request No. PP-2

Contract Name Municipal Campus Rear Parking Lot - Stormwater Facility

Contractor Holbein, Inc. Amount of request \$ 189,352.65

Description: Payment 2; 60% complete

Original contract amount	\$	458,569.95
Previously approved change order(s)	\$	58,520.00
Requested change order(s)	\$	
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	517,089.95
Total Previous payments	\$	84,707.97
Current pay request	\$	189,352.65
Balance to finish including retainage	\$	212,578.15


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

9/16/22
 Date