



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 22-16-09

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 22-16 Request No. PP-5
 Contract Name Municipal Campus Rear Parking Lot - Stormwater Facility
 Contractor Holbein, Inc. Amount of request \$ 34,107.39
 Description: Partial Payment 4; 99% complete

Original contract amount	\$	458,569.95
Previously approved change order(s)	\$	72,378.00
Requested change order(s)	\$	
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	530,947.95
Total Previous payments	\$	512,015.72
Current pay request	\$	34,107.39
Balance to finish including retainage	\$	43,918.48

Michael C. Malak, P.E., Director
Engineering & Environmental Services

1/18/23

Date