



**CRANBERRY TOWNSHIP  
ENGINEERING DEPARTMENT**

**CONTRACT ACTION REQUEST NO. 22-16-10**

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids  
☐ Bid rejection ☒ **Partial payment**  
☐ Contract award ☐ Final payment  
☐ Payment ratification ☐ Change Order

Contract Number 22-16 Request No. PP-6  
Contract Name Municipal Campus Rear Parking Lot - Stormwater Facility  
Contractor Holbein, Inc. Amount of request \$ 14,371.66  
Description: Partial Payment 6; 99% complete

Original contract amount	\$	458,569.95
Previously approved change order(s)	\$	72,378.00
Requested change order(s)	\$	
<b>Unit quantity adjustments</b>	\$	43,918.48
Revised contract amount to date	\$	574,866.43
 Total Previous payments	 \$	 546,123.11
 Current pay request	 \$	 14,371.66
Balance to finish including retainage	\$	14,371.66

Michael C. Malak, P.E., Director  
Engineering & Environmental Services

2/15/23

Date