



CRANBERRY TOWNSHIP ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 22-17-13

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment ratification ☐ Change Order

Contract Number 22-17 Request No. PP-6
Contract Name Municipal Campus Rear Parking Lot - Parking Lot Improvements
Contractor Holbein, Inc. Amount of request \$ 109,494.58
Description: Partial Payment 6; 90% complete

Original contract amount	\$	1,390,599.12
Previously approved change order(s)	\$	1,663.01
Requested change order(s)	\$	
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	1,392,262.13
 Total Previous payments	 \$	 1,077,561.10
 Current pay request	 \$	 109,494.58
Balance to finish including retainage	\$	147,729.84

Michael C. Malak, P.E., Director
Engineering & Environmental Services

5/16/23
Date