



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 22-29-06

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 22-29 Request No. PP-2
 Contract Name Municipal Campus Admin Side Parking Lot
 Contractor Youngblood Paving, Inc. Amount of request \$ 147,186.90
 Description: Partial Payment 2; 69% complete

Original contract amount	\$	767,053.50
Previously approved change order(s)	\$	8,400.00
Requested change order(s)	\$	
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	775,453.50
Total Previous payments	\$	333,108.00
Current pay request	\$	147,186.90
Balance to finish including retainage	\$	433,945.50


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

10/18/23
 Date