



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 23-08-06

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 23-08 Request No. PP-2

Contract Name Route 19 & Progress Avenue Signal Project

Contractor Traffic Control & Engineering Co. Amount of request \$ 47,936.03

Description: Partial Payment - ARLE Grant; 25% complete

Original contract amount	\$	553,303.00
Previously approved change order(s)	\$	
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	553,303.00
Total Previous payments	\$	97,041.56
Current pay request	\$	47,936.03
Balance to finish including retainage	\$	408,325.41


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

11/8/23
 Date