



**CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT**

CONTRACT ACTION REQUEST NO. 22-30-07

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment ratification ☐ Change Order

Contract Number 22-30


Request No. PP-3

Contract Name Fox Run Sewer System & Stormwater Infrastructure Upgrades

Contractor Thomas Construction, Inc. Amount of request \$ 130,416.05

Description: Partial Payment 3; 99% complete

Original contract amount	\$	497,519.30
Previously approved change order(s)	\$	20,329.26
Requested change order(s)	\$	
Unit quantity adjustments	\$	41,324.13
Revised contract amount to date	\$	559,172.69
 Total Previous payments	\$	 424,756.64
 Current pay request	\$	 130,416.05
Balance to finish including retainage	\$	4,000.00



Michael C. Malak, P.E., Director
Engineering & Environmental Services

11/9/23
Date