



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 22-29-07

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 22-29 Request No. PP-3

Contract Name Municipal Campus Admin Side Parking Lot

Contractor Youngblood Paving, Inc. Amount of request \$ 227,097.43

Description: Partial Payment 3; 96% complete

Original contract amount	\$	767,053.50
Previously approved change order(s)	\$	8,400.00
Requested change order(s)	\$	
Unit cost(s) adjustments	\$	
Revised contract amount to date	\$	775,453.50
Total Previous payments	\$	480,294.90
Current pay request	\$	227,097.43
Balance to finish including retainage	\$	68,061.17


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

11/9/23
 Date