



**CRANBERRY TOWNSHIP  
ENGINEERING DEPARTMENT**

**CONTRACT ACTION REQUEST NO. 23-10.02-08-HC**

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
  - Bid rejection
  - Contract award
  - Payment ratification
  - Partial payment**
  - Final payment
  - Change Order

Contract Number 23-10.02-HVAC Request No. PP-4  
Contract Name Municipal Center Building Renovation  
Contractor K&K Mechanical Services, Inc. Amount of request \$ 16,357.59  
Description: Partial Payment 4: 30% complete

Original contract amount	\$	948,825.00
Previously approved change order(s)	\$	-147,332.17
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	801,492.83
Total Previous payments	\$	197,563.60
Current pay request	\$	16,357.59
Balance to finish including retainage	\$	587,571.64

  
\_\_\_\_\_  
Michael C. Malak, P.E., Director  
Engineering & Environmental Services

3/18/24  
Date