



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 23-10.01-18-GC

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 23-10.01-General Request No. PP-10
 Contract Name Municipal Center Building Renovation
 Contractor FMS Construction Company Amount of request \$ 326,686.05
 Description: Partial Payment 10: 75% complete

Original contract amount	\$	5,176,361.00
Previously approved change order(s)	\$	306,787.04
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	5,483,148.04
Total Previous payments	\$	3,373,541.31
Current pay request	\$	326,686.05
Balance to finish including retainage	\$	1,782,920.68


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

10/21/24
 Date