



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 23-10.02-20-HC

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 23-10.02-HVAC Request No. PP-12
 Contract Name Municipal Center Building Renovation
 Contractor K&K Mechanical Services, Inc. Amount of request \$ 121,605.36
 Description: Partial Payment 12: 87% complete

Original contract amount	\$	948,825.00
Previously approved change order(s)	\$	-94,414.20
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	854,410.80
Total Previous payments	\$	550,116.94
Current pay request	\$	121,605.36
Balance to finish including retainage	\$	182,688.50


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

11/12/24
 Date