



CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT

CONTRACT ACTION REQUEST NO. 23-09-11

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 23-09 Request No. PP-7
 Contract Name MS4 Glen Eden Watershed Stream Restoration Project
 Contractor Hunt Valley Environmental Amount of request \$ 107.12
 Description: Partial Payment 9: 99% complete

Original contract amount	\$	629,784.65
Previously approved change order(s)	\$	30,822.85
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	660,607.50
Total Previous payments	\$	627,470.01
Current pay request	\$	107.12
Balance to finish including retainage	\$	33,030.37


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

1/22/25
 Date