



**CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT**

CONTRACT ACTION REQUEST NO. 23-10.01-21-GC

- Request for:
- Authorization to bid & for Twp. Mgr. &/or his designee to open bids
 - Bid rejection
 - Contract award
 - Payment ratification
 - Partial payment**
 - Final payment
 - Change Order

Contract Number 23-10.01-General Request No. PP-12
 Contract Name Municipal Center Building Renovation
 Contractor FMS Construction Company Amount of request \$ 244,889.03
 Description: Partial Payment 12: 87% complete

Original contract amount	\$	5,176,361.00
Previously approved change order(s)	\$	509,103.36
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	5,685,464.36
Total Previous payments	\$	4,289,485.78
Current pay request	\$	244,889.03
Balance to finish including retainage	\$	1,151,089.55


 Michael C. Malak, P.E., Director
 Engineering & Environmental Services

1/22/25
 Date