



**CRANBERRY TOWNSHIP
ENGINEERING DEPARTMENT**

CONTRACT ACTION REQUEST NO. 23-10.02-24-HC

Request for: ☐ Authorization to bid & for Twp. Mgr. &/or his designee to open bids
☐ Bid rejection ☒ **Partial payment**
☐ Contract award ☐ Final payment
☐ Payment ratification ☐ Change Order

Contract Number 23-10.02-HVAC

Request No. PP-14

Contract Name Municipal Center Building Renovation

Contractor K&K Mechanical Services, Inc.

Amount of request \$ 35,853.18

Description: Partial Payment 14: 96% complete

Original contract amount	\$	948,825.00
Previously approved change order(s)	\$	-82,401.80
Requested change order(s)	\$	
Unit quantity adjustments	\$	
Revised contract amount to date	\$	866,423.20
 Total Previous payments	 \$	 712,817.26
 Current pay request	 \$	 35,853.18
Balance to finish including retainage	\$	117,752.76

Michael C. Malak, P.E., Director
Engineering & Environmental Services

3/18/25

Date