



UTILITIES DEPARTMENT MONTHLY ACTIVITY REPORT JANUARY 2022

| ВСТР | | | | | | |
|--------------------------------|---|--|--|--|--|--|
| 12/7/2021 | -Plant staff replaced battery for Briar Creek Generator. | | | | | |
| 12/8/2021 | -The new W911 software (SCADA ALARM software) is installed and all the communications were configured and tested. | | | | | |
| 12/8/2021 | -Plant operators completed mounting cameras at MBR, IPS, Blower bldg. and Fine screen. | | | | | |
| 12/15/2021 | -The spare IPS pump was delivered from the vendor. | | | | | |
| 12/16/2021 | -Replaced the bolts on RAS line coupling; making the pipe ready to be covered with concrete. | | | | | |
| 12/21/2021 | -Concrete poured at RAS line. | | | | | |
| 12/25/2021 | -A rainfall event prompted operators to staff the plant until 8:00 p.m. (total rainfall 1.19 inches) | | | | | |
| 12/28/2021 | -A rainfall event prompted operators to staff the plant from 11:30 p.m. through 1:00 a.m. (total rainfall 0.88 inches). | | | | | |
| 12/30/2021 | -Extended fiber cable at West tank into the SCADA control panel. This cable will allow for a more robust communications from the tank to the Township Water SCADA network. | | | | | |
| 1/3/2022 | -Installed new IPS pump and performed a test run to ensure the pump works properly. | | | | | |
| Franklin Acres Pump Station | -No operational issues. | | | | | |
| Briar Creek Pump Station | -No operational issues. | | | | | |
| Wolfe Run Pump Station | -No operational issues. | | | | | |
| Laurel Point Lift Station | -12/8-Operators participated in a startup meeting for the temporary pumping system. -12/23-Received a diesel pump fail alarm, upon further investigation it was discovered that the unit had a frozen volute, staff added heat tracing. -12/24-Staff was alerted for a communication issue with the autodialing system. Verizon had blocked all outgoing text messages. -1/4-The diesel pump again had a frozen volute, and the vendor replaced the heat tracing with a portable heater inside the pump enclosure. | | | | | |
| Water Supply | -12/10-A commercial power outage occurred at the Pennwood Booster Station. | | | | | |
| **Commonly Used Acronyms | IPS: Influent Pump Station, EPS: Effluent Pump Station, RDT: Rotating Drum Thickener, ATAD: Autothermal Thermophilic Aerobic Digestion, FOG: Fats, Oils and Grease, OCV: Automatic Control Valve, NASSC: National Association of Sewer Service Companies, BOD: Biochemical Oxygen Demand, RAS: Return Activated Sludge, MBR: Membrane Bioreactors, UPS: Uninterruptible Power Supply, FAPS: Franklin Acres Pump Station, WRPS: Wolfe Run Pump Station, BCTP: Brush Creek Treatment Plant. | | | | | |
| PRETREATMENT | | | | | | |
| IPP Program Submittal | Submittal-EPA reviewed the Township's IPP submission and requested several required and recommended changes. Revisions were submitted to the EPA on October 25th. EPA approve January 6, 2022. | | | | | |
| Industrial Users | -2021 annual sampling of industrial users completed. Waiting for analytical results from the laboratory. | | | | | |

| | PRE | TREATMENT CONT. | | | | | | | | | |
|-------------------------------|--|---------------------|---|-----------|------------|---------------|------------|------------|------------------------------------|--|--|
| Incoming FOG Users | | | -Crumble Cookies – 1691 Route 228 -Sunbelt Rentals -Clean Eatz -The Good Slice/Sim Clubz – formerly Quaker Steak & Lube -Henry's Meat Market – Butcher shop in planning stage -Sankalp Restaurant | | | | | | | | |
| | | ing FOG ntenance | -Performing FOG permit renewal inspections. -Site visits for "Non-compliant" and "No Pump Outs" FOG user. -16 users are non-compliant with their pump out schedule. -Ron Lewis Chrysler, Dodge, Jeep given Notice of Violation for non-compliance. -Gordon's Mini Market – Given Notice of Violation for non-compliance. | | | | | | | | |
| | | | No pump outs | Compliant | Overdue | Non compliant | No devices | | | | |
| | 180 | | | | | | | | | | |
| | 160 | | | | | | | | | | |
| | 140 | | | | | | | | 7/2022 | | |
| ents | 120_ | | | | | | | | No pump outs: 2 Compliant: 114 | | |
| ablishment | | | | | | | | | Overdue: 32 | | |
| silde | 100- | | | | | | | | Von compliant: 14 Vo devices: 0 | | |
| esta | 80 | | | | | | | - | | | |
| . of | 60— | | | | | | | | | | |
| Ň | 40 | | | | | | | | | | |
| | 40— | | | | | | | | | | |
| | 20— | | | | | | | | | | |
| | 0-4 | | | | | | | | | | |
| | 7/17/ | 2021 8/17/2021 | 9/17/2021 | 1 | 10/17/2021 | 11/17 | /2021 | 12/17/2021 | 1/17/2022 | | |
| | COL | LECTION SYSTEM | | | | | | | | | |
| F | low | Metering | -Interceptor 14 sub-basins flow monitoring complete. -Sub-basin I14S14A identified as area with high I&I. Sub-basin will be smoke & dye tested along with 4 other sub-basins. -SmartCover–Demo of collection system flow monitoring technology scheduled to take place late January 2022. Five units will be installed for a 30-day period. Demo units have been shipped. | | | | | | | | |
| Manhole Assessment Program | | | -Phase 2 (sub-basin manholes). -Inspection of Interceptor 14 sub-basins completed. -Inspection of Interceptor 13 sub-basins 61% complete. | | | | | | | | |
| 0, | Sewe | er Flow Meters | -Manhole Work Orders–27 manholes on Interceptor 14 sub-basins need located and raised. -Sun Valley–Quote received for CCTV inspection of laterals and elevations. -Located 1 manhole not on GIS mapping. | | | | | | | | |
| F | Force Main -No operational issues. | | | | | | | | | | |
| ſ | Misc | ellaneous | -3G upgrades scheduled for Mission meter sites. | | | | | | | | |





Utilities Department Monthly Activity Report –December 2021

